

## Steps Needed to Lift the Boil Water Advisory In Newberry, PA



	DONE	IN PROGRESS	TO DO
1. Isolate the Grandview Tank	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Increase disinfection input into distribution lines	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Utilize Divers for Tank Cleaning and Inspection	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Drain Grandview Tank	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Refill Grandview Tank with Super Chlorinated Water	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
6. Allow Grandview Tank to rest for 24 hrs and test chlorine levels following DEP requirements	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
7. Drain Grandview Tank and refill to normal chlorine levels	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
8. Test newly refilled tank for contaminants	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
9. Get DEP approval to open tank back to the system	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
10. Conduct additional water system testing	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
11. Get DEP approval to lift Boil Water	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>